

3/10/16

ID	Task Name	Duration	Predecessors	Early Start	Early Finish	Gantt Chart (Timeline)																					
						16	18	7	25	12	30	18	5	23	11	29	16	3	21	9	27	14	2				
						Mar 13, '16	Apr 24, '16		Jun 5, '16		Jul 17, '16		Aug 28, '16		Oct 9, '16		Nov 20, '16										
1	Milestones	186 days		Thu 3/10/16	Thu 12/1/16	[Gantt bar from 3/10/16 to 12/1/16]																					
2	Pre-Construction Meeting	0 days		Thu 3/10/16	Thu 3/10/16	[Gantt bar at 3/10/16]																					
3	Start	0 days	2	Thu 3/10/16	Thu 3/10/16	[Gantt bar at 3/10/16]																					
4	Finish	0 days	245,3	Thu 12/1/16	Thu 12/1/16	[Gantt bar at 12/1/16]																					
5	Submittals	3 days		Thu 3/10/16	Mon 3/14/16	[Gantt bar from 3/10/16 to 3/14/16]																					
9	Pre-Stage Construction	10 days		Thu 3/10/16	Wed 3/23/16	[Gantt bar from 3/10/16 to 3/23/16]																					
17	Construction	177 days		Wed 3/23/16	Thu 12/1/16	[Gantt bar from 3/23/16 to 12/1/16]																					
18	Under Ground Work	95 days		Wed 3/23/16	Thu 8/4/16	[Gantt bar from 3/23/16 to 8/4/16]																					
19	Water	95 days		Wed 3/23/16	Thu 8/4/16	[Gantt bar from 3/23/16 to 8/4/16]																					
20	1.1 (Melrose)	21 days		Wed 3/23/16	Wed 4/20/16	[Gantt bar from 3/23/16 to 4/20/16]																					
26	1.2 (Melrose Bridge)	15 days		Thu 4/7/16	Wed 4/27/16	[Gantt bar from 4/7/16 to 4/27/16]																					
32	1.3 (Roslyn into Cumberland)	21 days		Mon 4/18/16	Mon 5/16/16	[Gantt bar from 4/18/16 to 5/16/16]																					
40	1.4 (Cumberland)	27 days		Wed 5/4/16	Fri 6/10/16	[Gantt bar from 5/4/16 to 6/10/16]																					
56	1.5 Warwick at Melrose	5 days		Fri 7/8/16	Thu 7/14/16	[Gantt bar from 7/8/16 to 7/14/16]																					
59	1.6 Essex and Melrose	5 days		Fri 7/15/16	Thu 7/21/16	[Gantt bar from 7/15/16 to 7/21/16]																					
62	1.7 Abbotsford and Melrose	5 days		Fri 7/22/16	Thu 7/28/16	[Gantt bar from 7/22/16 to 7/28/16]																					
65	Abandon Existing Water Main	5 days	64	Fri 7/29/16	Thu 8/4/16	[Gantt bar from 7/29/16 to 8/4/16]																					
66	Sanitary Work	12 days		Thu 4/28/16	Fri 5/13/16	[Gantt bar from 4/28/16 to 5/13/16]																					
70	Storm Sewers	42 days		Mon 5/9/16	Thu 7/7/16	[Gantt bar from 5/9/16 to 7/7/16]																					
105	Road Work	116 days		Fri 6/17/16	Thu 12/1/16	[Gantt bar from 6/17/16 to 12/1/16]																					
106	Phase I - Cumberland Road South of Warwick to Abbotsford (900 LF)	25 days		Fri 6/17/16	Fri 7/22/16	[Gantt bar from 6/17/16 to 7/22/16]																					
132	Phase II - Roslyn Road and Cumberland Road North of Warwick (1,060 LF)	27 days		Mon 7/18/16	Tue 8/23/16	[Gantt bar from 7/18/16 to 8/23/16]																					
159	Phase III - Melrose Road Sheridan Road to Bridge (1,000 LF)	23 days		Mon 8/15/16	Thu 9/15/16	[Gantt bar from 8/15/16 to 9/15/16]																					
185	Phase VI - Melrose Road From the Bridge to Essex (700 LF)	23 days		Tue 9/13/16	Thu 10/13/16	[Gantt bar from 9/13/16 to 10/13/16]																					
211	Phase V - Melrose Road form Essex to Cumnor (800 LF)	26 days		Tue 10/11/16	Tue 11/15/16	[Gantt bar from 10/11/16 to 11/15/16]																					
238	Pavement Markings	2 days		Tue 11/8/16	Wed 11/9/16	[Gantt bar from 11/8/16 to 11/9/16]																					
241	Landscape	5 days		Wed 11/16/16	Tue 11/22/16	[Gantt bar from 11/16/16 to 11/22/16]																					
245	Punch List	5 days	244	Wed 11/23/16	Thu 12/1/16	[Gantt bar from 11/23/16 to 12/1/16]																					